



**FIRE ALARM PRE-TEST AND CONTRACTOR MATERIALS FORM**

**Installer's Name:** \_\_\_\_\_ **Signature:** \_\_\_\_\_

*I certify that the Fire Alarm System is installed per the approved plans and is ready for Fire Department acceptance testing. Failure to complete a pre-test and/or document the results on this form will result in termination of the Fire Inspection and additional fees will be assessed.*

<b>FIRE PERMIT #:</b>		<b>PROJECT NAME:</b>	
-----------------------	--	----------------------	--

Installation Address:		City/Zip Code:	
Installing Company Name:		Phone #:	
Installer's Name (print):			
License and/or Certificate:			
General Contractor:			
Electrical Contractor:			
FACP Equipment Manufacturer:		Model #:	

This system has been installed, pre-tested and operates in accordance with the standards listed below and includes the devices listed on page two.	Installation Date:	
--	--------------------	--

<b>Check all that apply:</b>	
<input type="checkbox"/>	NFPA 72, Chapter 1, 2, 4, 5, 6, 7 and/or IFC SEC 907
<input type="checkbox"/>	NFPA 70, National Electrical Code, Article 760 Manufacturer's Instructions
<input type="checkbox"/>	Manufacturer's Instructions
<input type="checkbox"/>	Other (specify):

Programmed by:		Date:	
System Firmware:			
Installed Version:		Checksum:	
Initiation Program:			
UL Central Station Monitor (Yes/No)		System is monitored by:	



**EQUIPMENT INSTALLED AND TESTED**

**Quantity Installed:**

Control Panel		Make/Model	
Manual Station		Make/Model	
Smoke Detectors		Make/Model	
Heat Detectors		Make/Model	
Duct Detectors		Make/Model	
A/V Devices		Make/Model	
Audio Devices		Make/Model	
Visual Devices		Make/Model	
Door Release		Make/Model	
Trouble Indicators		Make/Model	

**Battery Readings:**

Battery		Full Load		Charge	
---------	--	-----------	--	--------	--

Generators		Make/Model	
HVAC Controls		Make/Model	
Fire Alarm Dialer		Make/Model	
Annunciator		Make/Model	

**Sprinkler System: (Fire Alarm Connections Only)**

Water Flow		Make/Model	
Valve Tamper		Make/Model	
PIV		Make/Model	
Electric Alarm Bell		Make/Model	

Automatic Time Delay of Water Flow Alarm		seconds
None Installed		

Do you meet audible/visible requirements of WAC 51-20, IFC SEC 907, and/or NFPA 72 Chapter 6?

Yes  No

Test of Alarm System on Emergency Power – Satisfactory?

Yes  No

Test Witnessed by:			
Title:		Date:	

Comments:

*The Fire Alarm Contractor is responsible for supplying manpower for Final Acceptance Test with two-way communications.*