



## **Fire Final Contractor Checklist for Completion**

### **Not All Sections Will Be Applicable**

- Fire Alarm Inspections
  - Record of Completion and Pre-Test must be completed prior to fire department inspection.
  - RTUs, duct detectors, and smoke shut down must have Building Inspector present.
- Labor and Industries Inspections for low voltage wiring (SeaTac will do own electrical inspections).
- All Fire Protection Systems current/compliant in our reporting software.
- Fire sprinkler inspections.
- Knox locking caps on FDCs.
- FDC painted red with address of building served stenciled
- Post Indicator Valves painted red with address of building served stenciled, and breakaway lock installed.
- Zone maps on wall for multiple fire sprinkler systems.
- DAS evaluation.
- Fire Control Room signage.
- Sprinkler Riser Room signage.
- Fire Alarm Panel signage.
- Fire Sprinkler Zone signage.
- Complex Directory signage.
- Address on building and suite numbers.
- Knox Box with keys.
- Gates and Barricades.
  - Click2Enter
  - Knox Key override
- Fire Lane painting, stenciling, and/or signage.
- Hydrants have Storz adaptors.
- General inspections.
- Hood and Duct system inspections.
- Fire Extinguisher installed (one for every 3,000 square feet and/or 75 feet of travel).
- Racks
  - Commodity signage
  - Extinguishers
  - Bolt inspection report

See Construction Handouts at <https://pugetsoundfire.org/fire-prevention-3/forms-applications/>.